Town of Richmond Shetler Road Water District; Extension 1 (E. Lake Road) Preliminary Project Schedule June 12, 2012; Updated October 30, 2012; Updated June 11, 2013; Updated November 12, 2013

			m m ,	+ 4 4	+ +	4	-	- 4	4	4 4	4	10 10	ъ	10	2	10		О	10 1	ΩIΩ	<u>ر</u> ا	ιο I ι	<u>.</u>	·0 4	o (<u>. T.</u>	To
Task	Resp.	Status	/-13	Jall-14 Feb-14 Mar-14	Apr-14	May-14	Jun-14 Jul-14	Aug-14	Sep-14	Oct-14 Nov-14	Dec-1	Jan-15 Feb-15	Mar-15	Apr-15	Мау-15	Jun-15	Jul-15	Sep-15	Oct-15	Nov-15 Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	1,1ay-10	1	Jui-10 Aug-16
			Nov	Ma Fet	Ap	. ⊠a	Ju(Jul	Aug	Sep	No Oct	Dec	Jar Fet	Σ	Ар	Ma	Jur]n[Sep	o :	D S	Jar	Feb	ă	Ap	<u> </u>	5 3	ا Aug
Preliminary Matters/Legal/Administration																										1	
Secure Funding for Project	Town/Brown/Fin.	Pending																									
TB Authorize Preparation of Map, Plan & Report	Town	Done																									'
Coordination with Town Highway & Sewer Departments	CE		Continuous t	roughout tr	ne Proj	ject																					'
Prepare Map, Plan & Report Public Information Meeting with Residents	CE	Done																									
State Environmental Quality Review (SEQR) for District	Town CE	Done Done																									
Determine Storage Tank Location and Negotiation for purchase	Town/CE/Attny	Done	Purchase off	er has heen	accer	ted Eva	ct tank	locatio	n TBD o	nce MCW	VA prov	ides ove	rflow e	levati	on												
State Environmental Quality Review (SEQR) for Project	Brown	Done	l dichase on	JI Has been	ассер	ica. Like	ot tarik	localic		JIICC WICW	VA PIOV	ides ove		CVati	011.												
NEPA Review	Brown	Done																									+'
State Historic Preservation Office (SHPO) Approval	Brown	Done																									
NYS Ag. & Markets Process (if applicable)	Brown	Done																									
Water District Public Hearing	Town/CE/Attny	Done																									
Water District Formation Process	Attorney	Done	Comptroller A	opproved are	ound N	May 30, 2	013 +/-																				
Bond Resolution (Certified Copy)	Town/Attorney	Done																									
Proof of Publication of Permissive Referendum (if Applicable)	Town/Attorney	N/A																									
Submission to Comptroller & Review by Comptroller	Attorney	Done			17																						'
Municipal Supply Agreement (if Applicable) with City of Roch.	Attorney	Done	CE Needs co	py irom Rus	ss Ker	iyon																				\perp	
Engineerring Agreement for Professional Services Attorney Agreement for Professional Services	CE	Done																								+	'
Bond Counsel Agreement for Professional Services	Attorney McGill	Done Done																								+	'
Financial Agreement for Professional Services	BPD	Done					-						+ +													+	'
Grant Administration Agreement for Professional Services	Brown	Done																									
Design and Construction Phase Services	5101111	20110																								+	
Obtain Utility Maps	CE	Done																									
Field Surveying and Base Mapping for Water Mains	CE	Done																									
Edit Base Maps	CE	Done																									
Design Preliminary Plans	CE	Done																									
Field Surveying and Base Mapping for Tank	CE	Done																									
Prepare Preliminary Specifications	CE	Done																									
Review Preliminary Documents With Town	CE	Done				<u>.</u>							<u> </u>														
Soils Investigation	CE	Pending	C	ompleted for	r the w	ater mair	along	East L	ake Roa	ad Only; F	ending	for the V	/VST ar	nd pe	nding	along 1	he lak	efront or	ice we c	btain ea	semer	its.					'
Prepare Storm Water Pollution Prevention Plan (SWPPP) Water Supply Application (Submitted for Approval to DEC)	CE CE	Done N/A	 WSA falls un	dor MC\//	ollogo	tion of we	tor																				'
Coordination with Agencies	CE	IN/ A	Continuous t				iter.																				
Edit Final Plans	CF		Continuous ti		nuie p	ТОЈЕСТ																				-	
Edit Final Specifications	CE																										
Submit to Town for Approval	CE																										
Submit to NYS DEC for Approval/Permits	CE									ember 31																	
Submit to State DOH for Approval/Permits	CE									ember 31																	
Submit to US Army Corp of Eng. for Approval/Permits	CE				Suk	omission	to all aç	gencies	s by Dec	ember 31	, 2013	is anticia	pted.														
Submit to Ontario County Sewer for Approval/Permits	CE									ember 31																	
Submit to Funding Agency for Approval/Permits	CE	_			Suk	omission	to all aç	gencies	s by Dec	ember 31	, 2013	is anticia	pted.								$oxed{oxed}$					\perp	
Edit Plans Per Approval Agencies Concerns	CE	Do1:																								\perp	
Prepare Easement Maps and Descriptions for Attorney Obtain Easements	CE Town/Attornov	Pending																								+	'
Obtain Final Approvals	Town/Attorney CE																			_						+	
Obtain State and Federal Wage Rate Schedules	CE								+ +				+ +													+	 '
Advertise for Bids	Town					N	OTF:	This P	roject ca	nnot be p	ut out fo	or bids ur	ntil all e	easen	nents	are sin	ned an	d USDA	Rural Γ)evelonn	nent ai	ıthorize	s the	Projec	t for F	labi8	
Hold Pre-Bid Meeting	CE					l'	<u> </u>			ot 50 pt	3. 33. 10	2. 2.G5 GI		-40011		<u> 5 519</u>							0				
Open Bids	Town																									+	
Review Contractor's Qualifications	CE																										
Award Contracts	Town																										
Assemble Agreements (inc. Payment/Performance Bond)	CE																										
Attorney Review Agreements (inc. Payment/Performance Bond)	Attorney	-																									
Pre-Construction Meeting	CE																									\perp	'
Construction of Water Main	Contractor																									\perp	'
Installation of Water Services	Contractor																									\perp	'
Construction of Water Storage Tank Construction Observation Services during Construction	Contractor																									+	
Testing of Improvements	CE																									+	'
Issue Certificate of Completed Works	CE						-						T 1													+	'
Restoration	Contractors																									+	
Prepare As-Built Drawings	CE								+ +					I												+	'
Close-out Contracts	ČĒ																									\vdash	
,						1 1	1				<u> </u>	1															